

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192096
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Engineering	Joe Starlin	Not Ready	Wednesday, June 09, 2021

Informational:

1 Misc

4-16-21 8:39am

Punch list items: The cables on inlet and vault lids will need to be cut off and grouted over. Vegetation will need to be installed and established at 70 percent. All debris on site will need to be picked up. After vegetation has been established gutter buddy's and other erosion controls will need to be removed as well as street signs , port-a-potty's, trash dumpster's etc.

Informational:

2 Misc

5-25-21 9:47am Punch list items: Debris on the north side of the site needs addressed. Port-a-potty's, trash dumpster's will need to be removed. Silt fence in the inlets on the north side, all trailers will need removed as well. All constructions materials on site need to be removed.

6-9-21 9:52am No punch list items have been addressed. I will inspect the site again on 6-23-21.

Comments: