

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Curb - Proof Roll</b>	Joe Starlin	Passed	Wednesday, June 09, 2021

Informational:

1 Misc

6-2-21 3:47pm Over 90 percent of the proof roll failed. They will be making corrections.

6-4-21 11:07am The proof roll failed. Approximately 95 percent did not pass. One island in the center of the north side of the site is good. Corrections will need to be made before the next proof roll.

6-7-21 2:58pm The Contractor wanted to proof roll at 3:30pm. they have now canceled.

6-8-21 8:47am The proof roll passed with corrections to be made in a few areas on the site. We will proof roll again at 3:30pm today. 3:43pm Bair Contractors has not made the completed the corrections. We will try to proof roll at a later date.

6-9-21 10:44am We are starting the proof roll. The proof roll passed. They will start pouring curb tomorrow the 10th.

**Comments:**