

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Joe Starlin	Passed	Wednesday, June 09, 2021

Informational:

1 Misc

5-5-21 10:58am I met with water on site to locate valves and talk with the contractor. I texted the superintendent about repairing the storm inlet erosion controls at Main and 2nd.

5-6-21 11:40am Breit is digging out for the inch and a half water tap. 2:42pm They have the main dug up for the tees to be cut in.

5-7-21 9:49am The water is shut off and Breit is cutting in the tees. 11:52am The tees are installed and I am hard flushing the line for 55 minutes due to the footage. Breit have poured the thrust restraints and will be backfilling.

5-10-21 10:09am Breit is on site preparing to install the fire hydrant and run water lines. The water department is on site making a tap in the main.

5-11-21 3:40pm Breit has ran 33' of copper line to the meter pit for irrigation. The Water Department made the tap for the irrigation on the main with a fuse set up. Breit is now backfilling around the water line.

5-12-21 9:48am They have poured 12 yards of flowable fill into the hole with the water tap.

5-13-21 9:16am Breit has poured the thrust blocks for the 4" water line and have the meter installed. I have requested a construction tap for the line.

5-14-21 8am The Water Department has installed a construction tap for the domestic.

5-25-21 10:40am Breit is performing a hard flush on the domestic water line then we will chlorinate the line. The domestic water line is a 4 inch line

approximately 100 feet long. The flush will take approximately two minutes. The water line is flushed and they are preparing to chlorinate. 11:03am The water line is chlorinated. We will flush the chlorine out in 24 hours. They performed a hard flushed the fire line for approximately 5 minutes. 5-26-21 12:42pm We started the flush at 12:05pm. We have the line flushed and will pull the first sample in the morning. 6-3-21 All of the domestic water samples passed. 6-3-21 2:43pm Breit ran the new copper line off the main on Douglas and set the meter pit.

Comments: