

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20212323  
Address: 532 SE CARTER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Robb Popp	Not Ready	Thursday, June 10, 2021

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	**6-7-21 -DEFICIENT EROSION CONTROL INSTALLATION. EROSION CONTROL REQUIRED TO BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. -EROSION CONTROL IS REQUIRED TO BE MAINTAINED THROUGHOUT THE JOB. RESTORE SILT FENCE AT PERIMETER OF LOT AND CLEAN DEBRIS FROM THE STREET
---	---------------------------------------	--

Corrective Action Required:

2	DCM1 ESC REQUIRED NO FURTHER INSP	**6-9-21 -FEE ACCESSED- -RESTORE DAMAGED AND PROVIDE ADEQUATE EROSION CONTROL METHODS AT PERIMETER OF LOT AND AROUND ALL STOCK PILES -CLEAN TRASH FROM LOT -EROSION CONTROL REQUIRES CONSTANT ATTENTION THROUGHOUT THE PROJECT EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	---	--

**Comments:**