

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20204839
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Nick Lightner	Partial	Thursday, June 10, 2021

Informational:		
1	Misc	Core drilled into existing MH 1-6. Used approved boot for 8" pipe to be installed. Started laying 8 sanitary pipe toward MH 3-1. Installed service wyes for lot 184 and 183.
Informational:		
2	Miscellaneous Correction	Still laying pipe toward MH 3-1. Tester was out doing compaction testing on the main and on the 2 service lines.
Informational:		
3	Misc	6/10/21- Crew is working towards MH 2-2 but are into heavy shell rock, watering and compacting as they go. Compaction inspected is also on site. Crew is working on digging out the service lines for lots 171, 172, and 173.

Comments: