

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202286
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	John DiMauro	Passed	Friday, June 11, 2021

Informational:
1 Misc

On Thursday, 6-10-2021. Redford Excavating sewer testing crew and I performed all necessary testing on sanitary sewers. Contractor performed Manderl, pipe air testing and Man Hole vacuum testing. All test passed city standards. I will sign off on Sanitary Sewers as completed and request Water Services to video.

Comments: