

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John DiMauro	Partial	Saturday, June 12, 2021

Informational:

1 Misc

On Friday, 6-11-2021. Superior Bowen asphalt layer 800 to of type 5 recycle base asphalt until the plant broke down at 11:30. they resumed at 1:30 till 3:30. Heavy rains stop any more overlays.

On Saturday, 6-12-2021. Contractor resumed asphalt overlay. Contractor placed approx 1,100 ton of base asphalt. Sub grade proof would not allow us to place asphalt because entrance was to wet to lay.

Comments: