

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Monday, June 14, 2021

Informational:

1 Misc

6-2-21 10:49am Breit is on site digging up the water main on Douglas to install a new line of copper to the meter pit. The meter pit is being relocated 7' to the south.

6-3-21 The meter pit is set to spec and the line has been ran. They will be using flowable fill and concrete for the patch on Douglas.

6-3-21 2:46pm Cityscape did not have the correct signs in place for there road closure. I spoke with the superintendent and had them open the lane back up. The lane will stay open until the correct signs are in place. They will be pouring curb on Douglas and 2nd street on 6-4-21. I informed the superintendent that we require KCMMB 4K mix for the curb and it must be cured white.

6-9-21 2:03pm I spoke with Cityscape about adding additional signs on 2nd Street. Citizens are getting confused or are not paying attention and driving into on coming traffic. If additional signs don't correct the issue they will need a flagger. They are addressing the issues right away.

6-14-21 11:01am I spoke with Cityscape about replacing the straw waddles at

Main and 2nd. There are no inspections needed at this time.

Comments: