

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20204839  
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Nick Lightner	Partial	Thursday, June 10, 2021

Informational:

1	Misc	Core drilled into existing MH 1-6. Used approved boot for 8" pipe to be installed. Started laying 8 sanitary pipe toward MH 3-1. Installed service wyes for lot 184 and 183.
---	------	--

Informational:

2	Miscellaneous Correction	Still laying pipe toward MH 3-1. Tester was out doing compaction testing on the main and on the 2 service lines.
---	--------------------------	--

Informational:

3	Misc	6/10/21- Crew is working towards MH 2-2 but are into heavy shell rock, watering and compacting as they go. Compaction inspected is also on site. Crew is working on digging out the service lines for lots 171, 172, and 173.
---	------	---

ON Friday, 6-11-2021. ESS Excavating resumed Sanitary Sewer installation as day before. Watering before back filling was provided as day before.

**Comments:**