

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202246

Address: 1195 NW VIEW HIGH DR, LEES SUMMIT, MO 6408111904 NW CHIPMAN RD, LEES SUMMIT, MO  
6408111800 NW CHIPMAN RD, LEES SUMMIT, MO 6408111906 NW CHIPMAN RD, LEES  
SUMMIT, MO 640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, May 25, 2021

Informational:

1 Misc

Contractor began constructing forms for wing wall on both end of the Storm Line 4100 crossing View High Drive. Approved excavation is happening on the East side of the street.

Informational:

2 Misc

Contractor is preparing Storm Line 4100 to pour Wing Walls on the Eastside.

Informational:

3 Misc

5/24/21 Monday

Contractor (Clarkson - Gregg Crew) installed approximately 72' of 24" RCP between 3301 and 3302.

5/25/21 (Gregg Crew) Tuesday Contractor doing general work on site.

6/15/21 Tuesday

Contractor (Clarkson - Gregg Crew) installed 15" HDPE storm pipe from junction box 603 to inlet 604.

**Comments:**