

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20203513  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Wednesday, June 16, 2021

Informational:

1	Misc	1-25-21 10:40am Light rain. They are moving equipment on site. 1-26-21 11:02am Staco Electric is on site doing work. There is no other work taking place. 2-3-21 1:34pm They are digging out for storm pip at the north end of the site. 3:50pm They have installed 2 sticks of storm pipe and cut into the existing storm box. 2-4-21 8:51am Pro Design is on site installing storm pipe. Bad weather is expected later today. 2-8-21 8:46am There is no work taking place due to weather. 2-9-21 8:19am Snow. No work taking place. 2-10-21 9:12am Light snow. No work taking place on site. 2-22-21 8:26am There is a crew on site cutting grade. 3-1-21 8:06am They are digging on the east side of the site for storm. 3-3-21 1:18pm The work on site require no inspections from me at this time. 3-4-21 10am The work taking place does not require inspections from me at this time. 3-5-21 11:20am There is no work taking place that needs inspections at this time. 3-9-021 3pm No inspections are needed at this time. 3-11-21 11:17am The work taking place does not require any inspections from me at this time.
---	------	---

3-12-21 11:32am Rain. There is no work taking place.  
3-15-21 9:48am The work taking place requires no inspections from me.  
3-26-21 8:56am Pro design is on site to backfill the water line.  
3-29-21 10:29am The work taking place does not require inspections at this time. Pro Design has backfilled the water line.  
3-31-21 9:58am No inspections are needed at this time.  
6-16-21 8:20am There are no inspections needed at this time.

**Comments:**