

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Wednesday, June 16, 2021

Informational:

1	Misc	6-7-21 11:20am The contractor is setting up to pour footings. No inspections are needed from me at this time. 6-8-21 1:11pm There are no inspections needed at this time. 6-9-21 1:57pm They are working on the plumbing inside the footings. No inspections are needed from me at this time. 6-11-21 2:53pm There is no work taking place on site at this time. 6-14-21 8:14am Artistic are working on the site pad to prepare for the slab pour. There are no inspections needed from me at this time. 6-15-21 9:44am 82 degrees. They are pouring the slab for the building. No inspections are needed from me at this time. 6-16-21 9:47am 85 degrees. The crew on site are preparing to go vertical with the building. No other work is taking place.
---	------	--

**Comments:**