

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Commercial Curb Inspection	Joe Starlin	Partial	Wednesday, June 16, 2021

Informational:

1 Misc

6-11-21 8:28am Bedrock Concrete are pouring curb. They did not cure the back side of the curb and only had a light coat on the front. I had them re-cure front and back. 10:19am They are on the south side of the site and finishing up with curb. They will setting up the hand pours on Monday the 14th.

6-15-21 10:06am They are setting up hand pours. They will be pouring on Wednesday.

6-16-21 9:07 82 degrees. Bedrock are pouring curb on the north side of the site and the west side. There are three broken panels that will need replaced. One on the east side of the site and two on the south side of the site in the drive through lane. They are pulling forms on the fresh pour. I informed them to cure all exposed concrete.

Comments: