

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Joe Starlin	Partial	Friday, June 18, 2021

Informational:

1 Misc

6-19-21 6:25am 78 degrees and full sun. Updike Paving are on site setting up to lay base asphalt. They are blowing off the curb. 7:30am they have started laying asphalt. Temperatures out of the first truck are 250°. They have not tackled curb and they left a 4 inch gap between the asphalt and the curb. They are using a four tire roller. CFS is on site for testing. The second trucks load Temp is 290°. It is 290 degrees behind the paver. 12:51pm They have a second pass on the drive thru lane then the west side parking spots. 2:45pm They are pulling off the header. They are finished with base and will lay surface Sat. 6-19-21.

Comments: