

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204900
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Monday, June 21, 2021

Informational:

1 Misc

6-7-21 11:20am The contractor is setting up to pour footings. No inspections are needed from me at this time.

6-8-21 1:11pm There are no inspections needed at this time.

6-9-21 1:57pm They are working on the plumbing inside the footings. No inspections are needed from me at this time.

6-11-21 2:53pm There is no work taking place on site at this time.

6-14-21 8:14am Artistic are working on the site pad to prepare for the slab pour. There are no inspections needed from me at this time.

6-15-21 9:44am 82 degrees. They are pouring the slab for the building. No inspections are needed from me at this time.

6-16-21 9:47am 85 degrees. The crew on site are preparing to go vertical with the building. No other work is taking place.

6-17-21 3:07pm 99 degrees and full sun. They have gone vertical with the building. No inspections are needed from me at this time.

6-21-21 10:29am They are setting beams. There are no inspections needed from me at this time.

Comments: