

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210427
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Joe Starlin	Partial	Tuesday, June 22, 2021

Informational:

1 Misc

6/22/21 Tuesday

Contractor (Bair Const.) has installed line 100. Approximately 90' of 18" HP Storm pipe, 101 (OS) outlet structure, & 100 MH construction manhole see C-300 & C-602. Contractor schedule to pour collars and inverts on Line 100. Contractor expect to begin installation of storm line 300 starting from the Basin see C-300.

Comments: