

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210427  
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector:  | Outcome: | Date:                  |
|--|-------------|----------|------------------------|
| <b>Storm Sewer Construction Inspection</b> | Joe Starlin | Partial  | Tuesday, June 22, 2021 |

Informational:

1 Misc

6/22/21 Tuesday

Contractor (Bair Const.) has installed line 100. Approximately 90' of 18" HP Storm pipe, 101 (OS) outlet structure, & 100 MH construction manhole see C-300 & C-602. Contractor schedule to pour collars and inverts on Line 100. Contractor expect to begin installation of storm line 300 starting from the Basin see C-300.

**Comments:**