

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20201772  
Address: 3202 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector:     | Outcome: | Date:                    |
|----------------------------|----------------|----------|--------------------------|
| <b>Sidewalk Inspection</b> | Ronald Paynter | Partial  | Wednesday, June 23, 2021 |

Informational:

1 Misc

Forms were placed and aggregate was present and compacted. The contractor (Mead Concrete) formed up sidewalks on both Pergola Park and Grandstand Circle. Plot plans show no sidewalk on Grandstand Circle. Called Dev Tech Kim to verify no sidewalk. She checked plot and plat plans and agreed, no sidewalk on Grandstand Circle. Contractor is going to check with developer on adding the sidewalk and how to proceed on designing the ADA ramp. RP 6-9-21

Informational:

2 Misc

The sidewalk was approved for both sides of the property. Forms were placed and aggregate was present and compacted. Type B ADA ramp has also been formed. They removed existing curbing too. RP 6-23-21

**Comments:**