

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200773
Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	Robb Popp	Partial	Thursday, June 24, 2021

Informational:

1	THE FOLLOWING AREAS ARE APPROVED	-EXTERIOR FRAMING COMPLETE -OK TO INSTALL ROOFING AT PARAPET -OK TO TOP OUT INTERIOR AND EXTERIOR WALLS EXCEPT SHAFT WALL
---	----------------------------------	---

Corrective Action Required:

2	Miscellaneous Correction	-REMOVE ROCK AND INSULATION FROM SHAFT WALL -REPAIR SHAFT WALL AT DOORWAY
---	--------------------------	--

Comments: