CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204527

Address: 1519 SW SUGAR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Patrick Schonfeldt Failed Friday, June 25, 2021

Residential

Corrective Action Required:

1 Misc -Address numbers on house must contrast against background color

-Final grade and sod

-Splash blocks at all downspout and sump pump locations, min 36" discharge

from foundation

-seal all penetrations in siding, seal along top of AC disconnect and meter can

-Install cover plate floor receptacle at front entry

-Install receptacle/cover plate at fireplace, no setback allowed with box at

combustible material, move box or add spark ring

-cover plates all switches and receptacles

-Open ceiling penetrations throughout

-GFCI protection required at laundry washer circuit

-support garage stair landing at foundation wall

-Hot water heater must be operational

Comments: