

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|------------|----------|------------------------|
| All Rough Inspection - Commercial | Robb Popp | Partial | Tuesday, June 29, 2021 |

Informational:

1 THIRD FLOOR

—AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A*
ROOMS: 3001, 3002, 3017, 3018, 3038, 3039, 3041, 3042, 3043, 3044, 3045, 3047
CORIDOR TO SHAFT WALL
STAIRWELL WALLS AND CEILING

Informational:

2 SECOND FLOOR

—AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS: 2001,2002, 2017,2018,2043,2046
STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

BUILDING C

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS:1015,1017,1020-1030
STAIRWELL WALLS AND CEILING

BUILDING B

CORRIDOR CEILINGS TO SHAFT WALL
ROOMS: 1002-1015
STAIRWELL WALLS AND CEILING

BUILDING A

CORRIDOR CEILING TO SHAFT WALL
EXTERIOR WALL 1032 OK TO INSULATE
STAIRWELL WALLS AND CEILING
ROOMS: 1046, 1053, 1056, 1059, 1061, 1062,

MCAL BUILDING

PRE ROCK:
MECHANICAL ROOM 165 NORTH WALL
ROOM 1057 OK TO ROCK FOR ELECTRICAL GEAR EAST AND SOUTH WALLS
STAIRWELL WALLS AND CEILING
ROOMS 1018, 1061, 1045,1047,1048

Corrective Action Required:

4 Miscellaneous
Correction

2047-NOT INSPECTED
2044-INCOMPLETE
2045-INCOMPLETE
3047- COMPLETE MECHANICAL VENT/ DRAIN

Comments: