

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Joe Starlin	Partial	Thursday, July 01, 2021

Informational:

1	Misc	5-11-21 9:16am The silt fence needs to be put back up along Douglas. There is water with silt leaving the site at the bottom of Main St. Main St. Is covered in dirt and debris and it is raining lightly. I have left a voice and text message with the superintendent of the site about the erosion issues. 6-11-21 8:12am I spoke with Cityscape about cleaning Main St. And to put gutter buddy's across the road. Rain is expected today. 6-15-21 9am There are no straw waddles at the bottom of Main and 2nd. Cityscape will be placing them today. 6-16-21 10am There are no erosion control issues at this time. 6-21-21 8:43am 66 degrees and overcast. The gutter buddy's on 2nd street are full of silt from runoff of Main St. I spoke with Scott the superintendent and he said he would address the issue. They do not have the straw waddles in place on Main St. And he said he would fix that as well. The rest of the site seems to be good. I will check back later today to see that the corrections are made. 7-1-21 11:49am overcast. All erosion controls are in place and working at this time.
---	------	---

Comments: