

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20212657

Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:F, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:B, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:C, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:D, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:E, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:G, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:H, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:I, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:J, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:K, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:P, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:L, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:M, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:N, LEES SUMMIT, MO 64081940 NW PRYOR RD, Unit:O, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Hood/Duct Inspection</b>	Michael Harkins	Partial	Friday, July 02, 2021

Corrective Action Required:

1	Misc	940A (1) SMALL GREASE DUCT WELDS APPROVED FOR 1ST LAYER WRAP 1ST LAYER WRAP APPROVED FOR 2ND LAYER 2ND LAYER WRAP APPROVED
		940O (2) LARGE GREASE DUCTS WELDS APPROVED FOR 1ST LAYER OF WRAP 1ST LAYER WRAP APPROVED FOR 2ND LAYER WRAP 2ND LAYER WRAP APPROVED

Comments:

