

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210580  
Address: 711 SE M 291 HWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	Joe Starlin	Partial	Friday, July 02, 2021

Informational:

1	Misc	6-24-21 3:07pm They have installed approximately 80' of service line. It will be pulled out to get proper grade. 6-25-21 4pm They have installed the service line and made the tie-in to the main with a wye. They have tracer wire and backfilled with plenty of rock. They are going to pour a trench check on Saturday. 7-2-21 9:30am The trench for the sanitary line is full of water. I can not inspect the trench check at this time.
---	------	--

**Comments:**