

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Monday, July 05, 2021

Informational:	
1 Misc	ESS bored into existing manhole 28-364. RP 6-22-21
Informational:	
2 Misc	ESS constructed the manhole drop and back filled it with concrete. RP 6-23-21
Informational:	
3 Misc	They laid 4 sticks of sanitary pipe. RP 6-25-21
Informational:	
4 Misc	They laid another 5 sticks of sanitary pipe. RP 6-28-21
Informational:	
5 Misc	They laid 4 sticks of sanitary pipe. RP 7-2-21
Informational:	
6 Misc	They set the base for manhole 1-1. Wrong barrel section on site, so they had to stop there today. RP 7-5-21

Comments: