

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Tuesday, July 06, 2021

Informational:

1      THIRD FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*  
ROOMS: 3001, 3002, 3017, 3018, 3038, 3039, 3041, 3042, 3043, 3044, 3045, 3047  
CORIDOR TO SHAFT WALL  
STAIRWELL WALLS AND CEILING

Informational:

2      SECOND FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043,2046, 2047

STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

\*\*\*BUILDING C\*\*\*

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS:1015,1017,1020-1030

STAIRWELL WALLS AND CEILING

\*\*\*BUILDING B\*\*\*

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 1002-1015

STAIRWELL WALLS AND CEILING

\*\*\*BUILDING A\*\*\*

CORRIDOR CEILING TO SHAFT WALL

EXTERIOR WALL 1032 OK TO INSULATE

STAIRWELL WALLS AND CEILING

ROOMS: 1046, 1053, 1056, 1059, 1061, 1062, 1037,1038

\*\*MCAL BUILDING\*\*

PRE ROCK:

MECHANICAL ROOM 165 NORTH WALL

ROOM 1057 OK TO ROCK FOR ELECTRICAL GEAR EAST AND SOUTH WALLS

STAIRWELL WALLS AND CEILING

ROOMS 1018, 1061, 1045,1047,1048

ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT

Corrective Action Required:

4 Miscellaneous  
Correction

2044-INCOMPLETE

2045-INCOMPLETE

3047- COMPLETE MECHANICAL VENT/ DRAIN

Comments: