

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204525
Address: 111 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Nick Lightner	Passed	Friday, June 18, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted, but there is standing water that needs to be removed before pouring. RP 5-25-21
---	------	--

Corrective Action Required:

2	Misc	Approach was never poured. Please call in a new inspection. RP 6-4-21
---	------	---

Informational:

3	Misc	6/18/21 8:50- Driveway was inspected and poured 6/14/21 pre-pour had everything corrected and they received the ok to pour. Driveway was poured and looks good and is carrying the correct %
---	------	--

Comments: