## CITY OF LEE'S SUMMIT

## Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20204535

Address: 2029 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Wednesday, July 07,

Residential 2021

Corrective Action Required:

1 Miscellaneous PFH:

Correction -COMPLETE NAILING PATTERN AT HEADER

-PROVIDE 2 ROWS 16d SINKERS 3" OC AT HEADER TO TOP PLATE PER DETAIL

DECK:

-UNCOVER BEAMS/ COLUMS AND ALL CONNECTIONS FOR INSPECTION

Corrective Action Required:

2 Miscellaneous Provide 4 studs at girder truss bearing points per roof plan Sheet A5.0

Correction Anchor bolts shall be in middle 1/3 the width of plate

Provide anchor bolts within 12" of plate break garage

Tighten anchor bolts garage

Nail sheathing throughout per code / per plan sheet S1.0

Provide H2.5 or Trusslock screws above garage doors, girder above SGD,

Provide CF PF nailing & straps great room window

Provide LIBs per plan

Provide hangers truss E1 bed #3 Fire block dead space laundry Frame door opening hall bath

Nail hangers above door under stairs

Tighten anchor bolts basement
Provide anchor bolts within 12" of plate break & end of plates basement
Provide anchor bolts SCH 40 columns
Anchor bolt near sliding glass door missing nut & washer
Fire block dead space near SGD basement in
Fire block east wall top plate to roof deck

**Comments:**