

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20210506  
Address: 1713 SW 26TH TER, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Residential</b>	Mark Harding	Passed	Thursday, July 08, 2021

Corrective Action Required:

1	Misc	4/28/21- Inspection denied. City approved plans required to be on site for inspections
---	------	--

Corrective Action Required:

2	Misc	5/18/21- Footing and foundation walls poured. No re-inspection conducted by City, third party inspections required to be submitted within 48 hours of pour
---	------	--

5/19/21- Third party inspection report received by email, this document is required to be uploaded to the portal. Stop work order removed but footing inspection will remain in failed status until report is uploaded to portal.

**Comments:**