

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203659
Address: 1036 SW ARMIE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|-------------------------|
| All Rough Inspection - Residential | Mark Harding | Failed | Thursday, July 08, 2021 |

Corrective Action Required:

1 Misc

-Address damaged truss, master bed/bath wall. Next to master bed entry door. Engineered documentation required for field repairs, i dont see a repair report??

-Properly fasten metal straps used as interior wall bracing, second-floor bath behind shower/tub, incomplete,,,,, revised plans show sheet rock on both sides, will have to remove tub and install rock or revise plans showing only one side.

B vent damaged behind shower at elbow... replace. ---office : one joist hanger in the office to the truss is missing nails.

Comments: