## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20202008

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sanitary Sewer Construction Ronald Paynter Partial Thursday, July 08, 2021

Inspection

Informational:

1 Misc Got the correct barrel section form American and set manhole 1-1. Also set

and encased drop section. RP 7-7-21

Informational:

2 Misc They laid 260 feet of sanitary pipe today. RP 7-8-21

**Comments:**