

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211976  
Address: 811 NE LAKEWOOD BLVD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Miscellaneous Inspection</b>	Mark Harding	Failed	Friday, July 09, 2021

Corrective Action Required:

1	Misc	Inspections were scheduled on the hand sink PRCOM20211976 and electrical permit for 6/30. upon the inspection we found a wall addition that contains the new electrical panel , plumbing, lighting, soda dispenser , this addition has no frost footing. The plumbing for the sink exists exterior of the wall and runs on top of the ground. The proper coverage of a waste line for plumbing must be provided. the Waste vent is on the exterior of the building. See email sent to HD and Chris Smith. no further inspections until the electrical from the previous permit has been approved.
---	------	---

Corrective Action Required:

2	Misc	Gas heater flue clearance corrected. Electrical under patio inspected.  Please open panel in kitchen at final inspection.
---	------	--

**Comments:**