

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Joe Starlin	Partial	Friday, July 09, 2021

Informational:

1 Misc

7-9-21 8:15am Freedom Concrete are setting up the sidewalk along Douglas and 2nd St. We discuss the ADA at the corner of 2nd and Douglas. They are aware that they need a ADA compliant 5x5 turn space at the corner. They have plenty of aggregate and it is compacted. 4:11pm They have poured the sidewalk and cured with white. The signal pedestal is in the middle of the walk. They will need to pour a minimum of 4'feet on one side of the pedestal. The walk will need widened by the storm inlet by one foot as well. I have talked to Jason with Cityscape about what needs to be done.

Comments: