

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, July 12, 2021

Informational:

1 Misc

Met on site for a pre-construction meeting. RP 5-4-21

Informational:

2 Misc

Met on site with RE and Thomas from Redford to discuss erosion control and the game plan on starting work. RP 6-8-21

Informational:

3 Misc

Only work being done this week was Braik Brothers mulched up all the trees that Spalding cleared out on the site. RP 7-9-21

Informational:

4 Misc

Patrick's crew from Redford set a temporary structure in the temporary basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another look at it. RP 7-12-21

Comments: