

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 640861460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Monday, July 12, 2021

Informational:

1 Misc

7-7-21 3:09pm Breit is on site digging out for the detention.

7-8-21 1:30pm Breit is on site digging out for the detention. They will be done with the digging today and start laying fabric and rock tomorrow.

7-9-21 10:23am Breit has installed the fabric in the detention hole and are laying rock now. They have the storm boxes placed.

7-12-21 2:30pm I talked with the contractor on site about the turn lane on Douglas and utilities. I have spoke with Sue about the issues and have found the solutions.

**Comments:**