

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210427  
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Thursday, July 08, 2021

Informational:

1 Misc

Thursday 7/8/21

Began to locate Sanitary line for tie-in. General construction onsite dropping off equipment and materials. Shoring boxes were dropped off to safely install sanitary main.

7/12/21 Monday

Contractor performed a tie-in to existing 10" Clay sanitary main starting @ 10:30PM. The flow was lowest starting at this time. Wye and the HardBack Fernco were used for tie-in.

**Comments:**