

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204844
Address: 1800 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mark Harding	Failed	Tuesday, July 13, 2021

Corrective Action Required:

1	Misc	=install erosion control and clean street. =Nail ceiling joist to rafters over kitchen south wall. =No roof load on vaulted members over master bathroom, remove roof supports. =Firestop dead space between master closet in front bathroom with solid material not loose insulation. =Over notched and board studs rear basement wall at bar sink replace or install T studs. = Firestop over north basement tub at for down vertical to horizontal.
---	------	---

Comments: