

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Joe Starlin	Partial	Wednesday, July 14, 2021

Informational:

1	Misc	6-23-21 10:36am They have dug out and set forms on the walking path at the east side of the site. There is no base rock in at this time and no crews are on site. 7-14-21 9:15am They have set forms and have the base rock compacted. They will be pouring at 10am. I informed the contractor to use white cure. They will be pouring the two missing panels at Firebirds as well.
---	------	--

Comments: