

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204445
Address: 102 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Failed	Thursday, July 15, 2021

Corrective Action Required:

1	Misc	Forms not set and aggregate not compacted yet. RP 7-8-21
---	------	----------------------------------------------------------

Corrective Action Required:

2	Misc	Forms were placed and aggregate was present, but not at the required depth. RP 7-9-21
---	------	---------------------------------------------------------------------------------------

Corrective Action Required:

3	Misc	Sidewalk was poured, but not protected by white cure. Need to remove and replace sidewalk. RP 7-15-21
---	------	-------------------------------------------------------------------------------------------------------

Comments: