

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212613
Address: 2050 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Michael Harkins	Failed	Thursday, July 15, 2021

Corrective Action Required:

1 Misc

- ELECTRIC APPROVED -

FIRE CAULK GAS LINES AT TOP PLATE PENETRATION
Provide dryer vent
Provide exhaust fan restroom
Provide midpoint support DWV 2" & smaller
Provide boca plates @ DWV restroom & dishwasher
Support pex above water heater
Provide grommets pex line penetrations at top plate

Comments: