

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Friday, July 16, 2021

Informational:	
1	THIRD FLOOR
	—AREAS APPROVED—
	BUILDING C
	COMPLETE
	BUILDING B
	COMPLETE
	BUILDING A
	ROOMS: 3001, 3002, 3017, 3018, 3038, 3039, 3041, 3042, 3043, 3044, 3045, 3047
	CORIDOR TO SHAFT WALL
	STAIRWELL WALLS AND CEILING

Informational:	
2	SECOND FLOOR
	—AREAS APPROVED—
	BUILDING C
	COMPLETE
	BUILDING B
	COMPLETE

BUILDING A

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047

STAIRWELL WALLS AND CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

BUILDING C

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS:1015,1017,1020-1030

STAIRWELL WALLS AND CEILING

BUILDING B

CORRIDOR CEILINGS TO SHAFT WALL

ROOMS: 1002-1015

STAIRWELL WALLS AND CEILING

BUILDING A

CORRIDOR CEILING TO SHAFT WALL

EXTERIOR WALL 1032 OK TO INSULATE

STAIRWELL WALLS AND CEILING

ROOMS: 1046, 1053, 1056, 1059, 1061, 1062, 1037,1038,1049,1052

MCAL BUILDING

PRE ROCK:

MECHANICAL ROOM 165 NORTH WALL

ROOM 1057 OK TO ROCK FOR ELECTRICAL GEAR EAST AND SOUTH WALLS

STAIRWELL WALLS AND CEILING

ROOMS 1018, 1061, 1045,1047,1048

ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT

Corrective Action Required:

4 Miscellaneous
Correction

2044-INCOMPLETE

2045-INCOMPLETE

3047- COMPLETE MECHANICAL VENT/ DRAIN

Comments: