

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Friday, July 16, 2021

Informational:		
1	Misc	Patrick's crew from Redford Construction core cut existing manhole 35-572. They also set manhole 5-A1, along with 220 feet of sanitary pipe and service laterals for lots 134 and 138. RP 7-13-21
Informational:		
2	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
Informational:		
3	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
Informational:		
4	Misc	Patrick's crew set manhole 5-B. They also laid 250 feet of sanitary pipe. RP 7-15-21
Informational:		
5	Misc	Patrick's crew set service laterals for lots 153, 154 and 137. They also laid 100 feet of sanitary pipe for line 5-C. RP 7-16-21

Comments: