

# Inspection Summary

Permit #: PRSUBD20210775, Development - Subdivision  
HIGHLAND MEADOWS 6TH PLAT  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

## Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Monday, July 19, 2021
1	Patrick's crew from Redford Construction core cut existing manhole 35-572. They also set manhole 5-A1, along with 220 feet of sanitary pipe and service laterals for lots 134 and 138. RP 7-13-21		
Informational			
2	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21		
Informational			
3	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21		
Informational			
4	Patrick's crew set manhole 5-B. They also laid 250 feet of sanitary pipe. RP 7-15-21		
Informational			
5	Patrick's crew set service laterals for lots 153, 154 and 137. They also laid 100 feet of sanitary pipe for line 5-C. RP 7-16-21		
Informational			
6	MH C-1 has been installed and the crew was working towards C-2 they are also working on the service lines for 152 and 151. They were doing some backfilling for some of the previous service lines that were installed.		

## Comments: