

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Tuesday, July 20, 2021

Informational:

1 Misc

7-7-21 3:09pm Breit is on site digging out for the detention.

7-8-21 1:30pm Breit is on site digging out for the detention. They will be done with the digging today and start laying fabric and rock tomorrow.

7-9-21 10:23am Breit has installed the fabric in the detention hole and are laying rock now. They have the storm boxes placed.

7-12-21 2:30pm I talked with the contractor on site about the turn lane on Douglas and utilities. I have spoke with Sue about the issues and have found the solutions.

7-13-21 10:30am There is a gas line in the way of the storm line that needs to be ran from the site to the existing box on Douglas. There is a utility box in the way of the drive that they are calling locates on. 2pm I met with Andy Breit on site to go over the detention. It will need to move to make room for the wall.

7-20-21 8:38am They have the turn lane cut out. They are waiting on locates for a utility box in the drive. They are on hold for the detention due to a conflict with the retaining wall.

Comments: