

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203927
Address: 310 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Friday, July 02, 2021

Informational:

1 Misc

Customer service not ready from red wall to the east sheetrock wall, wires hanging below grid. grid incomplete.

Clinic area- MC incomplete, plumbing and water lines through ceiling over desk

--

existing shopping cart area- open wiring and electrical boxes open to the public . cover or demo out accessible electrical ASAP.\

Inspection not ready next not ready will result in a fee.

MARK HARDING 07/02/2021 9:36 AM

Comments: