

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Nick Lightner	Partial	Friday, July 23, 2021

Informational:

1	Misc	7/22/21 14:27 - Crew started at the FI4-10G placed that box then installed 138.67 LF of 24" HDPE to CI 4-10H, they sat CI 4-10H. They laid 34.22 LF of 24" HDPE to box CI 4-10I, CI 4-10I has been sat. Crew also installed 40LF of 15" HDPE out of the box CI 4-10I. 7/23/21 10:10 - Crew is working on the Kansas City side and cleaning up the site before the weekend.
---	------	---

Comments: