

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Friday, July 23, 2021

Informational:		
1	THIRD FLOOR	-AREAS APPROVED-
		BUILDING C COMPLETE
		BUILDING B COMPLETE
		BUILDING A RC CHANNEL CORRIDOR WALLS AND CEILING TO SHAFT WALL SCREW PATTERN AT ROOMS: 3001,3002,3017,3018,3039-3041,3043,3044 3038 -FIRST LAYER AT HVAC SHAFTS -SCREW PATTERN STAIRWELLS S2,3

Informational:		
2	SECOND FLOOR	-AREAS APPROVED-
		BUILDING C: COMPLETE
		BUILDING B: COMPLETE

Informational:  
3 FIRST FLOOR

BUILDING A:

RC CHANNEL ROOMS: 2039-2042, 2044

RC CHANNEL ROOMS 2001, 2002, 2018,2037,2038,246,245,247

RC CHANNEL CORRIDOR WALLS AND CEILNIG

FIRST LAYER AT BATHROOM CEILINGS 2001,2002,2017,2018,2042

SHAFT LAYER AT CORRIDORS, SECOND LAYER AT CORRIDORS

-SOFFITS IN CORRIDORS OK TO COVER

-SCREW PATTERN STAIRWELLS S2,3

-AREAS APPROVED-

\*\*\*BUILDING C\*\*\*

CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL

FIRST LAYER BATHROOM CEILINGS:

-1019-1031

RC CHANNEL AT ROOMS 1019-1031

RC CHANNEL AT CORRIDOR WALLS AND CEILING TO SHAFT WALL

PRE ROCK BEHIND SHOWERS ROOMS 1019-1031

SHAFT LAYER AND SECOND LAYER AT CORRIDOR

RATED LAYER AT CEILINGS IN BATHROOMS: 1019,1021-1031

-SCREW PATTERN AT MECHANICAL CLOSETS

-SCREW PATTERN ROOMS AND CORRIDOR

\*\*\*BUILDING B\*\*\*

SCREW PATTERN AT UNITS

Corridor soffit framing ok

RC complete

\*\*\*BUILDING A\*\*\*

CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL

PRE ROCK BEHIND SHOWERS ROOMS:

-1016

RC AT LOBBY 1032

RC AT CEILINGS IN

ROOMS1032-1035,1037,10391055,1056,1061,1062,1016,1018,1046,1047,1049,1050,1052

OK TO INSTALL RC FOR SOFFITS IN CORRIDOR THROUGHOUT

-SCREW PATTERN STAIRWELLS S1,2,3

MCAL BUILDING:

RM 165 NORTH WALL LAYER OVER SHAFT WALL

1057 WALLS FOR ELECTRICAL GEAR

RC OK ABOVE COOLER

\*\*\*\*MCAL BUILDING\*\*\*

RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS

167,176,177,177A,178A,169,172,173,39,42,31,34,48

PRE ROCK AT CORRIDOR SOFFITS: 176,177,177A

SCREW PATTERN AT CORRIDOR SOFFITS-OK FOR FRAMING: 172,173,169-  
RC AT PRE ROCK FOR BATHROOM  
CEILINGS:101-106,108,109-123,128,130,131,133,136,137,141-144

Corrective Action Required:

4	Miscellaneous	-REMOVE ROCK AT SHAFT WALLS AND 4' PIECES IN CORRODORS MCAL bulding
	Correction	-SEAL ALL GAPS/PENETRATIONS IN SMOKE WALLS

**Comments:**