

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202286  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Street - Surface Course</b>	John DiMauro	Passed	Sunday, July 25, 2021

Informational:

1      Misc

7/24/21 Saturday (Field Inspector John M. Jackson)  
Contractor (Superior Bowen Paving Super) began installing base asphalt approximately 4" depth onsite. Talked with Rhett Klinksick of (SB) about the arrival of third party testing for base asphalt. Third party testing contractor CMTE arrived onsite, and testing density have been good. Contractor stopped asphalt paving around 6:20PM, they resume on Monday 7/26/21. The entrance street to project will need base asphalt. Then (SB) will be able to start with surface asphalt. I talked with Rhett Klinksick of (SB) about the Tacking between the base & surface asphalt, he assured me that will have that done.

**Comments:**