

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204958
Address: 4404 SW TANZANITE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, July 26, 2021

Corrective Action Required:

1	Misc	-seal all penetrations through air returns -(2) Overbored floor joists for DWV, R502.8.1 , above great room 1st floor, submit engineer letter on field fix -Penetrations bored through floor joists must be min 2" apart, R502.8.1, (7) joists bored for pex water lines less than 2" apart, above kitchen and great room 1st floor, submit engineer letter on field fix -All truss hangers per plans-covered patio -Strap 2x6 to 2x4 top plates at 2nd floor stairs -strap dbl top plates at bed #3 closet 2nd floor, less than 24" offset
---	------	---

OK TO INSULATE

Comments: