CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20191614Address:1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Monday, July 26, 2021
Informational: 1 THIRD FLOOR Informational: 2 SECOND FLOOR	— AREAS APPROVED— ***BUIDING C*** COMPLETE ***BUILDING B***		
	COMPLETE ***BUILDING A**** -COMPLETE		
	— AREAS APPROVED— ***BUILDING C*** COMPLETE		
	BUILDING B COMPLETE ***BUILDING A*** CORRIDOR CEILINGS TO S	HAFT WALL	

Informati		ROOMS: 2001,2002, 2017,2018,2043, 2045,2046, 2047 STAIRWELL WALLS AND CEILING
3 FIRST FLOOR		—AREAS APPROVED—
		BUILDING C CORRIDOR CEILINGS TO SHAFT WALL ROOMS:1015,1017,1020-1030 STAIRWELL WALLS AND CEILING
		BUILDING B CORRRIDOR CEILNGS TO SHAFT WALL ROOMS: 1002-1015 STAIRWELL WALLS AND CEILING
		BUIDING A CORRIDOR CEILNG TO SHAFT WALL EXTERIOR WALL 1032 OK TO INSULATE STAIRWELL WALLS AND CEILING ROOMS: 1046, 1053, 1056, 1059, 1061, 1062, 1037,1038,1049,1052
		MCAL BUILDING PRE ROCK: MECHANICAL ROOM 165 NORTH WALL ROOM 1057 OK TO ROCK FOR ELECTRICAL GEAR EAST AND SOUTH WALLS STAIRWELL WALLS AND CEILING
		ROOMS 1018, 1061, 1045, 1047, 1048 ROOM 156 OK FOR ROCK BEHIND ELECTRICAL EQUIPMENT ROOM 1041 OK FOR SOFFIT FRAMING ROOMS OK FOR BATHROOM PRE ROCK AND EXTERIOR WALL INSULATION:101-106, 108, 109-123, 128, 130, 131, 133, 136, 137, 141-144
Corrective Action Required:		
4	Miscellaneous Correction	2044-INCOMPLETE 2045-INCOMPLETE 1057-INSTALL DAMPERS, COMPLETE PLUMBING 1057A-REPAIR TRUSSES 024-REPAIR TRUSS MCAL-
		-PARTY WALLS-PROVIDE STUD SHOES AT ALL STUDS OVERBORED BY SPRINKLER LINE -SEAL ALL GAPS AND PENETRATIONS AT SMOKE WALLS

Comments: